

南京晨光东螺波纹管有限公司 AEROSUN-TOLA EXPANSION JOINT CO.,LTD		Report No.	HD-LT26-0016	
		Page	1	
Helium Leak Test Report				
试验信息Test Information				
Contract No.	SX300250223	Product Name		
Product Code	H09515	Temperature°C	20	
Test Date	2026.03.12	Ambient humidity(%)	40	
Inspection aera	Inner bellows weld	Test Method		
Acceptance Q_a	$<1.0\times 10^{-10}\text{Pa}\cdot\text{m}^3/\text{s}$			
Test Procedure No.	SX300250223-JD-007			
试验设备 Test Equipment Information				
Leak Detector	Model: 250002v02, No.:90001689449, Validity period to:2027.01.03			
Standard Leak	Model: LK-9, No.: D200745, Validity period to :2026.10.16			
Thermometer	Model: WS2080B, No.: HD-053, Validity period to : 2026.06.22			
Helium concentration meter	Model: PLT300-He, No.: PLT0622530488, Validity period to : 2026.12.11			
检漏仪校准 Leak detector Calibration $(\text{Pa}\cdot\text{m}^3/\text{s})$				
Calibrated Leak rate of Standard Lea Q_0	3.88E-9	Leak rate of Standard Leak at test temperatur Q_T	3.88E-09	
Background Signal of Leak Detecto I_0	1E-13	Background noise of Leak Detector I_n	1.00E-14	
Leak signal I	3.12E-9			
Sensitivity of leak detecto $Q_{min} = \frac{I_n}{I-I_0} Q_T$		1.24E-14		
测试记录Test Record $(\text{Pa}\cdot\text{m}^3/\text{s})$				
Background Signal of Test syste M_0	1E-13	Background noise of Test syste M_n	1.00E-14	
Leak signal M_1	3.32E-9	Response Time T/s	50	
Sensitivity of Test system $Q_{emin} = \frac{M_n}{M_1-M_0} Q_T$		1.17E-14		
Leak signal after spray helium M_2	2.01E-13	Helium concentrati $\%TG$	100	
Tested Leak Rate of syste $Q = \frac{M_2-M_0'}{M_1-M_0} \times \frac{Q_T}{\%TG}$		1.18E-13		
测试结果 Test Result				
Actual leakage rate is less than acceptance Q_a , The result is Acceptable				
	Operator	Editor	Reviewed	
Signature/Date				
Qualification Level				